


AD-A122 662


CLARENCE J BROWN RESERVOIR GREATER MIAMI RIVER BASIN  
OHIO EMBANKMENT CRITERIA AND PERFORMANCE REPORT(U) ARMY  
ENGINEER DISTRICT LOUISVILLE KY SEP 82

1, 2

UNCLASSIFIED

F/G 13/13 NL





MICROCOPY RESOLUTION TEST CHART  
NATIONAL BUREAU OF STANDARDS-1963-A

AD A 122652

12

CLARENCE J. BROWN RESERVOIR  
GREATER MIAMI RIVER BASIN  
OHIO

EMBANKMENT CRITERIA AND  
PERFORMANCE REPORT



DTIC  
ELECTE  
DEC 22 1982  
S D D

PREPARED BY  
U.S. ARMY ENGINEER DISTRICT, LOUISVILLE  
CORPS OF ENGINEERS

SEPTEMBER 1982

DISTRIBUTION STATEMENT A  
Approved for public release  
Distribution Unlimited

ENC. FILE COPY

82 12 22 028



DEPARTMENT OF THE ARMY  
LOUISVILLE DISTRICT, CORPS OF ENGINEERS  
P.O. BOX 59  
LOUISVILLE, KENTUCKY 40201

ORLED-G

9 December 1982

SUBJECT: Embankment Criteria and Performance Report C. J. Brown Reservoir,  
Ohio

SEE DISTRIBUTION

In accordance with Paragraph 8 of ER 1110-2-1901, dated 31 December 1981, we  
are inclosing subject report for your information and file.

FOR THE COMMANDER:

1 Incl  
as

*Noah M. Whittle*  
NOAH M. WHITTLE  
Chief, Engineering Division

DISTRIBUTION:

US Army Eng Div, Pacific Ocean	US Army Eng Dist, Portland
US Army Eng Div, Lower Miss Valley	US Army Eng Dist, Seattle
US Army Eng Dist, Memphis	US Army Eng Dist, Walla Walla
US Army Eng Dist, New Orleans	US Army Eng Div, Ohio River
US Army Eng Dist, St. Louis	US Army Eng Dist, Huntington
US Army Eng Dist, Vicksburg	US Army Eng Dist, Savannah
US Army Eng Div, South Atlantic	US Army Eng Dist, Nashville
US Army Eng Div, Missouri River	US Army Eng Dist, Pittsburgh
US Army Eng Dist, Kansas City	US Army Eng Div, South Pacific
US Army Eng Dist, Omaha	US Army Eng Dist, Los Angeles
US Army Eng Div, New England	US Army Eng Dist, Sacramento
US Army Eng Div, N. Atlantic	US Army Eng Dist, San Francisco
US Army Eng Dist, Baltimore	US Army Eng Div, Southwestern
US Army Eng Dist, New York	US Army Eng Dist, Albuquerque
US Army Eng Dist, Norfolk	US Army Eng Dist, Fort Worth
US Army Eng Dist, Philadelphia	US Army Eng Dist, Galveston
US Army Eng Div, North Central	US Army Eng Dist, Little Rock
US Army Eng Dist, Buffalo	US Army Eng Dist, Tulsa
US Army Eng Dist, Chicago	US Army Eng Waterways Experiment Sta.(5 cys)
US Army Eng Dist, Detroit	DAEN-CWE-SS (2 cys)
US Army Eng Dist, Rock Island	DAEN-ASI-P (2 cys)
US Army Eng Dist, St. Paul	C. J. Brown Reservoir Project Office
US Army Eng Div, North Pacific	US Army Eng Dist, Jacksonville
US Army Eng Dist, Alaska	US Army Eng Dist, Mobile
US Army Eng Dist, Charleston	US Army Eng Dist, Wilmington
	Miami River Area Office
	DTIC (12 cys)

Unclassified

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

REPORT DOCUMENTATION PAGE		READ INSTRUCTIONS BEFORE COMPLETING FORM
1. REPORT NUMBER	2. GOVT ACCESSION NO.	3. RECIPIENT'S CATALOG NUMBER
	AD A122652	
4. TITLE (and Subtitle) Clarence J. Brown Reservoir Greater Miami River Basin Ohio Embankment Criteria and Performance Report		5. TYPE OF REPORT & PERIOD COVERED Final
7. AUTHOR(s) U. S. Army Corps of Engineers Louisville District, ORLED-G		6. PERFORMING ORG. REPORT NUMBER
9. PERFORMING ORGANIZATION NAME AND ADDRESS U. S. Army Corps of Engineers Louisville District, P. O. Box 59 Louisville, Kentucky 40201		8. CONTRACT OR GRANT NUMBER(s)
11. CONTROLLING OFFICE NAME AND ADDRESS U. S. Army Corps of Engineers Louisville District, P. O. Box 59 Louisville, Kentucky 40201		10. PROGRAM ELEMENT, PROJECT, TASK AREA & WORK UNIT NUMBERS
14. MONITORING AGENCY NAME & ADDRESS (if different from Controlling Office)		12. REPORT DATE September 1982
		13. NUMBER OF PAGES 81
		15. SECURITY CLASS. (of this report) Unclassified
		15a. DECLASSIFICATION/DOWNGRADING SCHEDULE
16. DISTRIBUTION STATEMENT (of this Report)  Approved for public release; distribution unlimited.		
17. DISTRIBUTION STATEMENT (of the abstract entered in Block 20, if different from Report)		
18. SUPPLEMENTARY NOTES		
19. KEY WORDS (Continue on reverse side if necessary and identify by block number) Site Geology Construction Notes Foundation-Abutment Treatment Slope Stability Diversion-Closure Compaction Test Results Shear Test Data Seepage Control Operational Notes Instrumentation		
20. ABSTRACT (Continue on reverse side if necessary and identify by block number) The embankment criteria and performance report provides a summary record of significant design data, design assumptions, design computations, specification requirements, construction equipment, construction procedures, construction experience, field control and record control test data and embankment performance as monitored by instrumentation during construction and during initial lake filling. ←		


C. J. BROWN RESERVOIR  
GREATER MIAMI RIVER BASIN  
OHIO

EMBANKMENT CRITERIA  
AND  
PERFORMANCE REPORT

Accession For	
NTIS GRA&I	<input checked="checked" type="checkbox"/>
DTIC TAB	<input type="checkbox"/>
Unannounced	<input type="checkbox"/>
Justification	
By	
Distribution/	
Availability Codes	
Dist	Avail and/or Special
A	

Prepared By  
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE  
CORPS OF ENGINEERS  
September 1982





Aerial View of C. J. Brown Reservoir

C. J. BROWN RESERVOIR  
BUCK CREEK, OHIO  
EMBANKMENT CRITERIA AND PERFORMANCE REPORT

Table of Contents

Paragraph Number	Paragraph Title	Page
	Pertinent Data	a
1	General	1
	a. Authority	1
	b. Project Purpose	1
	c. Project Location	1
	d. History of Construction	1
2	Geology	3
	a. Project Area	3
	b. Damsite	4
3	Foundation and Abutment Treatment	4
4	Embankment	5
	a. General	5
	b. Shear Strength	7
	c. Stability Analyses	7
	d. Seepage Control	8
5	Diversion and Closure	9
6	Instrumentation	10
	a. General	10
	b. Piezometers	10
	c. Observation Wells	10
	d. Movement Markers	10
	e. Instrumentation Evaluation	10
7	Construction Notes	11



Table of Contents (Cont'd)

Plates

<u>Number</u>	<u>Title</u>
1	Site Plan
2	Present and Preglacial Drainage
3	Geologic Map of Glacial Soils
4	Generalized Geologic Profile
4A	Outlet Works
4B	Stilling Basin
5	General Plan
6	Typical Sections
7-9	Boring Layout I, II, & III
10-11	Geologic Profile of Dam
12	Geologic Profile of Spillway
13-16	Shear Test Summary
17-20	Stability Analyses
21	Instrumentation Locations & Sections
22	Locations of Relief Wells & Observation Wells
23-25	Piezometer Plots
26	Relief Well Plots
27-28	Movement Monument Plots
29-52	Field Control Test Locations
53	Summary of Field Compaction Control Test Data and Design Placement Requirements
54	Laboratory Compaction Proctor Curves

Tables

<u>Number</u>	<u>Title</u>	
1	Adopted Design Data	7
2	Factors of Safety	8

C. J. BROWN RESERVOIR  
BUCK CREEK, OHIO  
EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PERTINENT DATA

1. Authority for Project. Flood Control Act approved 23 October 1962 (Public Law 87-874, 87th Congress).

2. Purpose of Project. To furnish flood protection for the city of Springfield, Ohio, and reduce flood stages at all points downstream in the Mad River Basin. A secondary purpose of the project is to provide a pool for water supply, water quality, recreation, fish and wildlife, and related activities.

3. Location of Project. The dam is located on Buck Creek in the Mad River Basin near Springfield, Ohio, 7.3 miles above the mouth of Buck Creek.

4. Drainage Area. Dam Site - 82 square miles.

5. Lake.

<u>Item</u>	<u>Elevation (feet msl)</u>	<u>Area (acres)</u>	<u>Storage (acre-feet)</u>
Minimum pool	995	1,010	10,000
Water quality	995 - 1000	-	20,800
Seasonal pool	1009 - 1012	2,120	6,100
Flood pool	1009 - 1023	2,720	32,900

6. Dam.

a. Embankment.

Type	Earth fill
Top elevation	1040
Maximum height, feet	72
Length, feet	6,330
Top width	30

b. <u>Spillway.</u>	
Type	Open cut through glacial till on right abutment ridge with concrete ogee chutes at end
Crest elevation	1023
Bottom width, feet	310
Entrance grade	0.5%
Protection for spillway cut	Sheet pile cutoff and riprap protection adjacent to control structure
c. <u>Outlet Works.</u>	
Type	Circular
Diameter, feet	11
Control gates, number	2 service, 2 emergency
Size, feet	5 x 11, 5 x 11 (emergency)
Bypass gates, number, size	1 - 18-inch diameter 1 - 24-inch diameter
7. <u>Land Acquisition.</u>	
Fee area, acres	4,127
8. <u>Relocations.</u>	
a. New York Central Railroad, miles	5.5
b. Buck Creek Lane, miles	1.6
c. Power lines, miles	8.5
d. Telephone lines, miles	2.4
e. Pipeline, miles	1.4
9. <u>Public Access</u>	
Number of sites	2
10. <u>Reservoir Clearing</u>	
Area, acres	20
11. <u>Hydroelectric Power</u>	
	None

C. J. BROWN RESERVOIR  
BUCK CREEK, OHIO  
EMBANKMENT CRITERIA AND PERFORMANCE REPORT

1. General.

a. Authority. Authority for preparation of the Embankment Criteria and Performance Report for C. J. Brown Reservoir is contained in ER 1110-2-1901 dated 1 Aug 72.

b. Project Purpose. To furnish flood protection for the city of Springfield, Ohio, and reduce flood stages at all points downstream in the Mad River Basin. A secondary purpose of the project is to provide a pool for water supply, water quality, recreation, fish and wildlife, and related activities.

c. Project Location. The dam is located on Buck Creek in the Mad River Basin near Springfield, Ohio, 7.3 miles above the mouth of Buck Creek.

d. History of Construction. The outlet works was constructed under a separate contract, DACW27-67-C-0020. The contract was awarded on 7 September 1966, and completed on 16 July 1968. The contract DACW27-71-C-0054, Construction of Dam and Spillway and Relocation of Roads and Railroads, Clarence J. Brown Reservoir, Mad River Basin, Ohio, was awarded on 13 October 1970 to the Holloway Construction Company of Wixom, Michigan, and the notice to proceed was received on 26 October 1970.

Work began with some survey work on 5 November 1970 and clearing started on 24 November 1970. Excavation for railroad relocations was begun in December 1970, but stripping at the damsite did not begin until 28 April 1971.

The following is a compilation of significant starting dates:

02 Nov 1970 - Day 1 of the contract

28 Apr 1971 - Started stripping operations at damsite

10 May 1971 - Excavating in spillway - place in stage 2  
Cofferdam.

19 May 1971 - Excavating core trench in stage 1. (Station 40+00 to 48+00)

26 May 1971 - Start pumping dewatering equipment in core trench

28 May 1971 - Compacting impervious fill in core trench, stage 1. (Station 36+50 to 39+00)

05 Jun 1971 - Placing chimney drain downstream of impervious core

07 Jun 1971 - Placing random fill

08 Jul 1971 - Opened up last section of cut-off trench in East-West leg of dam

28 Aug 1971 - Started constructing diversion cofferdam

30 Aug 1971 - Diverted stream through outlet works

02 Sep 1971 - Artesian flow started in core trench at Station 24+10

20 Sep 1971 - Artesian flow under control

14 Mar 1972 - Drilling dewatering well for stage 3 cut-off trench

05 Jun 1972 - Building stage 3 cofferdam

17 Aug 1972 - Opened up supplemental borrow area along spillway

24 Aug 1972 - Start borrow in upstream borrow area

19 Sep 1972 - Place a 2' thick impervious blanket between the core and the impervious layer on the upstream side of the dam at original ground between Stations 2+00 and 8+00

02 Nov 1972 - First periodic inspection in compliance with ER 1110-2-100

20 Nov 1972 - Start drilling relief wells

07 Jan 1973 - Relief wells complete

22 May 1973 - Topped out dam

16 Nov 1973 - Job accepted as being physically complete

2. Geology. a. Project Area. Before the great ice sheets of Pleistocene time invaded Ohio, drainage was quite different from that of today. The master stream of the pre-Pleistocene drainage system, the Teays River, had its headwaters in the Piedmont area of southeastern United States and flowed northwest through central Ohio, crossing the northeastern corner of Clark County. The dam site is located in the floor of the Teays Valley which is elevation 500+. Plate 2 shows the present and preglacial drainage in central Clark County. The Teays Valley is now buried by 475 to 600 feet of glacial drift. The two major types of glacial deposits in the area are clay till and sand and gravel. All drift exposed at the surface in Clark County was deposited during the Wisconsin stage; however, there are some Illinois deposits buried beneath the Wisconsin tills, sand and gravels. The Wisconsin glacier was split by highlands in the vicinity of Bellefontaine, Logan County, into two lakes, whose southward advance was concentrated along two main valleys, the Scioto Valley in central Ohio, and Miami Valley in western Ohio. From these principal routes the ice lakes spread outward and invaded Clark County from two directions, the Scioto lake from the east and the Miami lake from the northwest, approaching each other in the area south of Springfield. The area east of Springfield is composed of a series of end and ground moraines separated by outwash deposits. The end moraines consist of till with continuous and discontinuous lenses of sand and gravel. The outwash deposits consist primarily of sand and gravel; however, discontinuous ridges of clay till do occur within the sand and gravel.

When the Miami and Scioto lobes stood with their fronts some distance apart in eastern Clark County, floods of meltwater built a flat-topped plain 20 miles long and as much as 2 miles wide. The alignment of the outwash plain runs from New Moorefield and southwest in the present North Fork of the Little Miami River. The easternmost end moraine of the Miami lobe is on the west of the outwash plain and the westernmost advance of the Scioto lobe is on the east of the outwash plain. The right abutment of the dam and the spillway are located in the eastern Miami lobe end moraine. The left abutment of the dam and conduit tie into the western portion of the outwash plain. When the valleys became free of ice, they were drainage courses for meltwater which deposited pervious sand and gravel, called valley-train deposits. Valley-train deposits vary from less than 1/2 mile to 1 mile wide in the Buck Creek flood plain. These deposits are 20-25 feet thick at the dam site. (See Plate 3, for alluvial and glacial deposits of a portion of Clark County.) Topography in the project area varies from hummocky ridges in the right abutment end moraine to flat-topped outwash-plains which form

the left abutment. Drainage is primarily internal. There are numerous springs which are forced to the surface by impervious layers of clay. There are 100 feet of relief in the area. Plate 4 shows a generalized geologic section of the dam site area, looking upstream.

b. Damsite. The right abutment is composed of horizons of clay, sand, gravels, and compact glacial till in descending order as shown on the geologic profile, Plates 10 and 11. The till is very compact with lenses of sand and gravel and is specifically classified as sandy gravelly clay. The abutment is relatively impervious up to elevation 980, top of till. The top of till continues to rise toward the spillway where it reaches an elevation of 1025, as shown on the geologic profile of the spillway, Plate 12. At the abutment there are 15 to 25 feet of pervious sand and gravel overlying the till.

The valley section of the dam is founded on valley train deposits. There are 20 feet of pervious sand and gravel overlying impervious clay till in the bottom with the exception at the toe of the left abutment where there are 25 feet of sand and gravel. This was the old channel prior to the deposition of the valley train sand and gravel.

The conduit and stilling basin were notched into the gently sloping left abutment and were founded directly on glacial till. Impervious backfill was used to cover the conduit in the area of the impervious core and random backfill was used to cover the conduit in the area of both the upstream and downstream random fill outer shells. Backfill was placed a minimum depth of 4 feet over the top of conduit for its entire length. The left abutment is composed of pervious sand and gravel, overlying impervious till. Plans and sections for the outlet works and stilling basin are shown on Plates 4A and 4B, respectively.

3. Foundation and Abutment Treatment. Excavation was accomplished mainly with rubber-tired scrapers with some localized excavation performed by backhoes and other similar equipment. For the most part, excavation was carried directly to grade with the equipment.

The cut-off trench for the dam was excavated one foot into the glacial till where it was encountered. Prior to placing the first lift of impervious material, the foundation surface was scarified lightly with a disc or the teeth on the bucket of a front-end loader. The first lift of material was then placed on the foundation and construction proceeded in a normal manner. In the foundation under the random zones of the embankment, the ground surface was disked up and then compacted by twelve passes of the roller.

On the right abutment of the dam the impervious till was not encountered at the anticipated founding elevation at the core trench between Stations 0+80 and 1+80. The material in the abutment was composed of interbedded layers of sand and gravel. Three borings were taken along the centerline and shows a large sand and gravel lens lying between elevations 978 and 1000 downstation of Station 1+80. It is not known if this layer is continuous; however, a sand and gravel layer was day-lighted upstream of the dam where a haul road cut

into the abutment. An impervious blanket two feet thick was placed over all exposed sands and gravels in the haul road cut upstream from the abutment of the dam. Furthermore, to preclude seepage through the upstream random zone of the dam into the underlying sand and gravel layers upstream of the dam, a 2-foot thick impervious blanket was placed from the impervious core upstream to the 2- to 4-foot thick impervious layer at ground level upstream from the dam. This blanket was placed between Stations 2+00 and 8+00.

#### 4. Embankment.

a. General. The general plan is shown on Plate 5 and boring locations are shown on Plates 7-11. Typical embankment sections are presented on Plate 6. The right abutment and flood plain sections were designed using a central impervious core with random shells. The embankment on the left abutment was designed as a homogeneous impervious section with an upstream clay blanket. An inclined drain was provided between the impervious central core and the downstream random zone. The inclined drain was not required since the embankment is founded on pervious sand and gravel.

Embankment material was supplied by required excavation in the cut-off trench and the spillway supplemented by additional material alongside of the spillway and a borrow area just upstream of the dam in the pool area.

Impervious material for the core trench came from the spillway and auxiliary borrow area. The granular material for the pervious drain came from the spillway and in very few cases were there any problems in holding the amount of fines down (0-5% passing the #200 sieve).

The distribution of density tests performed on the embankment materials are shown on Plates 29 through 52. A summary of field compaction control test data and design placement requirements is shown on Plate 53. The laboratory compaction proctor curves are shown on Plate 54.

Contract requirements specified were:

	<u>Impervious</u>	<u>Random</u>	<u>Pervious</u>
Lift thickness	8" max.	12" max.	12" max.
Moisture (from optimum)	<u>+2%</u>	<u>+2%</u>	N/A
Type of Roller	Tamping	Rubber-Tired	Rubber-Tired
Number of Passes	6	4	4
Density	95% comp @ opt.	95% comp @ opt	95% comp @ opt

The Contractor used ten (10) 631 caterpillar scrapers to haul the material and compacted the impervious fill with a self-propelled sheepsfoot.



roller (Ferguson SP-112) and the random and pervious with a 50-ton pneumatic tired roller (BROS-ROLL-O-FACTOR 460). The following table lists the pertinent statistics for these rollers:

FERGUSON SP 112 TAMPER

<u>Type</u>	Self-propelled sheepsfoot
<u>Size</u>	2 drum - 5' diameter, 5' long
<u>Tamping Feet</u>	Base area - 7.06 in <sup>2</sup> Shape - round Length - 9-1/2" Feet/drum - 120 Feet/row - 4 feet/row/drum Rows - 30 rows/drum
<u>Weight</u>	Drums empty - 27,630# As used - 36,300# (diesel spec G.85)
<u>Foot Pressure</u>	648 psi (diesel filled) (8 feet in contact)
<u>Cleaners</u>	Spring actuated Reversible Front & rear
<u>Specified Speed</u>	3.5 mph max.

---

BROS-ROLL-O-FACTOR 460

4-Tires 18.00 x 25 40 ply

<u>Width</u>	7'-10" from outer edge to outer edge of tires
<u>Weight</u>	96,000 # with wet sand (18,460# ship weight) Tire pressure min 70 psi, max 150 psi
<u>Contact Pressure</u>	Variable
<u>Speed</u>	5 mph max. (specified) 3.5 mph (actual)

There were no problems achieving density and no additional rolling was necessary. Some problem was encountered in controlling the moisture in granular material in the random sections. The water would drain out of

the material during compaction. As the material was usually wet coming from the borrow areas, it was rolled wet and the desired density was achieved.

b. Shear Strength. Laboratory tests were completed at the Ohio River Division Laboratories, Cincinnati, Ohio. Samples were subjected to visual classification with verifications by mechanical analysis and Atterberg Limits, natural moisture content, Q, R, and S shear tests, and consolidation tests. Shear test summaries are presented on Plates 13 through 16. The adopted shear strengths are given below and were all based on tests except the "S" strength value for the foundation sand and gravel which was assumed.

TABLE 1  
ADOPTED DESIGN DATA

<u>Material</u>	<u>Moist Wt.</u> <u>PCF</u>	<u>Sat. Wt.</u> <u>PCF</u>	<u>Sub. Wt.</u> <u>PCF</u>	<u>Type</u> <u>Test</u>	<u>Tan <math>\phi</math></u>	<u>'C'</u> <u>TSF</u>
Embankment Impervious	135.9	138.9	76.4	Q	0.00	0.70
				R	0.37	0.27
				S	0.60	0.00
Embankment Random	125.0	127.5	65.0	S	0.60	0.00
Foundation Sand & Gravel	---	---	--	S	0.60	0.00

c. Stability Analyses. The stability manual used was EM 1110-2-1902, dated 27 December 1960. The factors of safety for the embankment stability were determined by Slope Analysis Program 41-G-25-003 on the GE-225 computer by the Waterways Experiment Station. The minimum safety factor obtained for each condition, as compared to manual computations performed by the Fort Worth District (shown on Plates 17 through 20), is as follows:

TABLE 2  
FACTORS OF SAFETY

<u>Condition</u>	<u>Safety Factor</u>		<u>Required Safety Factor</u>
	<u>Computer</u>	<u>Manual</u>	
Post Condition	1.846	1.82	1.3
Rapid Drawdown			
From maximum pool	1.072	1.17	1.0
From spillway crest	---	1.26	1.2
Partial Pool @ El 1000	1.582	1.64	1.5
Steady seepage			
'R' Strengths	1.658	1.71	---
'S' Strengths	1.591	1.66	---
Average	1.642	1.68	1.5

There were no record control tests. The changes in design would not change the computed factors of safety significantly. Therefore, it is not deemed necessary to recalculate the factors of safety.

d. Seepage Control. Dewatering was required to some extent in all portions of the work. In general, the dewatering systems were overlying the glacial till. The one exception to this was the artesian well encountered in the core trench at Station 24+10.

The embankment was constructed in three stages over two construction seasons. The extent and type of dewatering system installed for each stage is described in the following paragraphs. All pumps used in the dewatering system were electric submersible, 3 and 4 inches in diameter.

In stage 1 (the outlet works to the eastern edge of the dam), the natural ground elevations of the stage were high and the bottom of the cut-off trench was generally above the natural ground water elevation except for low spots and the area between Stations 53+00 and 55+00 where there was a channel in the till and positive cut-off was not achieved. The wells installed in this area of the cut-off trench were 24-inch perforated pipe surrounded by a gravel pack. They functioned as sumps for water entering the sides of the trench. Essentially, ground water was not a problem through this stage.

In stage 2, the dam extended across the valley floor where the dam has the maximum fill height and the cut-off trench the deepest. A series of wells were installed on both sides of the cut-off trench. Generally, these wells were on 100-foot centers and from 29 to 80 feet deep. The water that came into the trench between the main dewatering wells was intercepted by ditches on both sides of the cut-off trench and then pumped out by submersible pumps placed in 24-inch diameter perforated pipes. The trenches on both sides of the impervious core were back-filled with sand to permit water flowing into the trenches to reach the pumps.

In stage 3 of the dam, between Stations 8+00 and 15+00, the dewatering system was almost identical to that used for stage 2. The contractor drilled 24-inch diameter wells outside of the cut-off trench which handled most of the water. The remaining water then ran into the trench was intercepted in ditches at the toe of the slope and diverted to pumps placed as needed. The stretch of cut-off trench between Stations 1+70 and 8+00 did not have much water. The contractor drilled a 24-inch diameter well on each side of the trench and supplemented this with a small pump on the upstream side.

Seepage through the sand and gravel-filled channel between Stations 53+00 and 55+00 was anticipated and therefore three relief wells were installed. The wells were located as follows:

<u>Relief Well No.</u>	<u>Location</u>	<u>Bottom of Well</u>
1	124.2' rt. Sta. 53+25	967.7
2	125.2' rt. Sta. 54+00	967.6
3	124.6' rt. Sta. 54+75	975.2

5. Diversion and Closure. The dam was divided into three stages. Stage 1, from the outlet works upstream to the eastern edge of the dam, had a high enough elevation that construction cofferdams were not necessary. This section was started in April 1971. Stage 2, across the valley bottom, required a cofferdam from the wing walls of the outlet works to the existing railroad embankment at approximately Station 12+60. The top elevation was 980 and it had a crest width of 10 feet with 3 on 1 side slopes. Stage 3 had to be left open at this time to prevent stream flows exceeding the capacity of the outlet works from overtopping into stage 2 excavation. The diversion cofferdam was begun 23 August 1971 and the diversion occurred on 30 August 1971. Stage 3 cofferdam was built 5-7 June 1972 and all flows then went through the outlet works.

## 6. Instrumentation.

a. General. Instrumentation consists of piezometers, observation wells, and movement markers. The locations of the instrumentation are shown on Plate 21.

b. Piezometers. A total of fourteen piezometers were installed to monitor the pore pressures. The piezometers are all open-system piezometers with six in the embankment and eight in the foundation.

c. Observation Wells. Seepage was anticipated through the left abutment. Therefore, nine observation wells were installed prior to construction to monitor this seepage downstream of the dam.

d. Movement Markers. Twelve movement markers were installed at 200-foot intervals along a line 15 feet downstream of the dam centerline.

### e. Instrumentation Evaluation.

(1) Piezometer - Foundation piezometers located upstream of the impervious core reflect the reservoir pool. Embankment piezometers located within the impervious core show a significant head loss and indicate the predicted seepage line. Downstream piezometers show the effectiveness of the impervious core as the embankment piezometers are dry and the foundation piezometers have very low readings. Piezometer plots are shown on Plates 23 through 25.

(2) Observation Wells - All of the wellpoints are located in the vicinity of the left abutment and react with the pool. Wellpoints 403 and 405 follow the pool closely and indicate reservoir seepage through the abutment. The remaining wellpoints downstream of the dam indicate a head loss, but read very near the ground surface.

(3) Relief Wells - The three relief wells located along the downstream toe of the dam from Station 53+25 to 54+75 react with the reservoir pool. No significant flood storage has occurred to date, therefore, the relief wells have not experienced discharge conditions. The plots of the relief wells are presented on Plate 26.

(4) Movement Monuments - Cumulative horizontal and vertical displacement measurements are taken from movement monuments 1-12 along the downstream crest of the dam from Stations 8+00 and 30+00. Horizontal displacement was measured on 1 July 1976 and 18 November 1976 with vertical displacement measured on 29 June 1976 and 17 November 1976. A plot of the cumulative horizontal displacement indicates a trend of movement in the downstream direction and shows no change from the first readings taken on 2 October 1975. The plot of the cumulative vertical

movement shows minor settlement still occurring along the maximum embankment section from the conduit and toward the right abutment. The plot of the movement monuments are shown on Plates 27 and 28.

7. Construction Notes. On 1 September the contractor was excavating the cut-off trench in Stage 2 of the embankment foundation area. About noon on this day a small stream of water was noticed running from the bottom (elev. 955) of the left slope of the trench at Station 24+12. The flow steadily and rapidly increased and by late afternoon was completely out of control and far in excess of what the available pumping capacity would handle.

The contractor initially tried to build a sandbag dike around the flow, but the head of the water was far higher than could be reached by sandbags. A 12-inch diameter pipe was driven into the hole to elevation 915. The pipe was pumped which allowed an 8' x 8' x 6' excavation around the casing to be plugged with concrete. A 5-foot to 6-foot thick blanket of sand was then placed over the concrete plug around the well casing while grout was pumped under the concrete plug to shut off minor leakage. On 20 September, a hard rain set in and the contractor was directed to fill the area of the cut-off trench with about 10 feet of fill and close off the valve at the top of the well.

Several weeks later, when areas on both sides were cleaned up and partially filled and the contractor had good access, the area downstream of the artesian well was reexcavated and properly backfilled with impervious and filter material. The impervious core and filter were warped somewhat downstream from their plan location to keep at least 10 feet of material around the artesian well. The fill operation continued in a normal manner and a culvert pipe brought up around the casing to enable the valve on the well to be reached for grouting in the future. The casing was grouted in 1 August 1972 and took about 2-1/2 cubic yards of grout.

The contract documents showed a manhole located 130 feet right of dam Station 22+60 and required that this manhole and perforated pipe leading downstream be filled with lean concrete. An inspection after the manhole was dewatered revealed that, in addition, the pipe extended upstream from the manhole some 42 feet. A hole was augered about 45 feet upstream from the manhole to determine if the pipe went any further upstream. The auger did not reveal any indication of pipe at this point so the 42-foot section was filled with grout as was the manhole and section of pipe downstream of the manhole and underneath the dam foundation.

Three (3) relief wells were required to be installed at 75 feet center to center between Stations 51+00 and 52+50. This was to pick up any leakage which might occur through a sand and gravel-filled channel in

the foundation which was shown to exist at the above stations. During construction of the cut-off trench, impervious material was encountered between Stations 51+00 and 52+50 and the channel was encountered between Stations 53+00 and 55+00, so it was deemed necessary to move the relief wells about 200 feet east of their planned location. Relief well No. 1 was located at Station 53+25, 124.2 feet right location. Relief well No. 2 was located at Station 54+00, 125.2 feet right of the centerline, and relief well No. 3 was located at Station 54+75, 124.6 feet right of the centerline.

### QUANTITIES

#### EXCAVATION

Stripping	
Dam	85,185 CY
Spillway	33,401 CY
Supplemental Spillway Borrow	6,925 CY
Auxiliary Borrow Area	<u>45,395 CY</u>

TOTAL 170,906 CY

Unclassified and Borrow	
Core Trench	249,931 CY
Outlet Channel	19,369 CY
Inlet Channel	11,951 CY
Ditch	6,206 CY
Supplemental Spillway Borrow	241,554 CY
Auxiliary Borrow Area	329,707 CY
Spillway	<u>1,832,625 CY</u>

TOTAL 2,691,343 CY

FILL 2,122,802 CY

#### Compacted\*\*

\*\*Quantities for separate zones of the embankment were not differentiated in the contract. However, the impervious zone was 12 feet wide at top elevation 1038.5 transitioning down to 20 feet wide at the bottom of the cut-off trench (min. elev. 941). The pervious chimney drain filled the cut-off trench downstream until it was 18 feet wide, then stepped back to 8 feet wide up to the spillway crest elevation of 1023. With exceptions for riprap and bedding on the upstream face of the dam and topsoil on the downstream face, the rest of the fill was essentially random material.





● AD-412      INSERT      F

17 (W.L.) ON PENN CENTRAL R.R. IS LOCATED  
E R.R. ROW LINE EXCEPT WHERE THIS  
E WORKING AREA TO FALL OUTSIDE OF  
BOUNDARY LINE IN WHICH CASE THE WORKING  
BE THE R.R. ROW LINE.  
IS ON SUDBURY CREEK RELATIONS IN THE  
BY NEWSPAPER ARE THE C/E LINES SHOWN ON  
12.5.44  
- DEDICATED WORKING LIMIT  
LIMITS NOT SHOWN, SEE ENCL. 5. 200

## PLAN

2000

~~BEGIN CONSTRUCTION~~  
~~CRAFT ROAD~~

A diagram of a horizontal beam supported by two triangular supports. The beam is represented by a thick horizontal line. Below the beam, there are two triangular supports, each with a vertical line extending from its base to the beam, indicating the point of support.




		WASTE ANALYSIS RE-NUMBERED (AMDT. NO.1)		C.A. # BY	
EMISSION		DATE		DESCRIPTION	
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY					
DESIGNER C.A. #		MAD RIVER BASIN BUCK CREEK RESERVOIR OHIO			
DRAWN J.H.N.					
CHECKED A.C.C.		EMBANKMENT, SPILLWAY SERVICE BRIDGE AND OVERLOOK			
APPROVED <i>(Signature)</i>		SITE PLAN			
APPROVAL SIGNATURE		APPROVED		DATE	
THE ARMY ENGINEER DISTRICT		U.S. DIST. OF KENTUCKY		A.C.C. #12	
APPROVED		SCALE		DRAWING NUMBER	
THE ENGINEER DISTRICT				MR24-12.2/2	

PLATE 1






BUCK CREEK  
RESERVOIR  
PRESENT & PRE-GLACIAL  
DRAINAGE WITH TOP OF  
BEDROCK CONTOURS  
CONTOUR INTERVAL: 50 FT.  
SCALE: 1" = 1 MILE

# CORPS OF ENGINEERS

## LEGEND



Valley train deposits.  
gravel & sand. Very  
permeable.



Outwash plain - fine sand  
& gravel, permeable



Wisconsin till -  
relatively impermeable




Gravel pit


1030 Water table elevation

--1030-- Contour or Water  
Table (Inferred)





Flow  
Rock  
1043





**BUCK CREEK  
RESERVOIR  
GEOLOGIC MAP  
OF GLACIAL SOILS,  
TAKEN FROM: BULLETIN 22, "THE  
WATER RESOURCES OF CLARK  
COUNTY, OHIO" AS REVISED BY  
R.E. BARNETT & S.S. PHILBRICK  
SCALE: 1" = 1 MILE**







**BUCK CREEK  
RESERVOIR  
GENERALIZED  
GEOLOGIC PROFILE**

**SCALE: NONE**

**PLATE 4**

CORPS OF ENGINEERS





Overlook and walkway shall have 4" crushed rock base course and double bituminous surface treatment (Exact location to be determined by the contracting officer)

Toe of future Embankment

4' Chain link fence with pipe rail top and bottom

PI STA 3+76.34 R  
Δ = 46° 00' R  
D = 95° 29' 34"  
R = 60'  
T = 25.47'  
L = 48.17'

Temporary detour of Craft Road - 8' crushed stone base course and double bituminous surface treatment shall be constructed.

PI STA 2+60 R  
Δ = 65° 14' L  
D = 95° 29' 34"  
R = 60'  
T = 36.94'  
L = 66.22'  
PT STA 2+69.28 R

PI STA 2+60 R

Existing building shall be removed under this contract.

82° 16'

Sta 33+77.30 Dam  
Sta 2+60 R & Rd

PI STA 1+34.97 R  
Δ = 70° 30' L  
D = 95° 29' 34"  
T = 42.40'  
R = 60'  
L = 73.85'

PI 1+34.97 R

Limit of Backfill

Limit of Excavation

For further backfill and excavation details see Stilling Basin Plan and Sections on sheet 30

Axis Future Embankment

# PLAN

178° 11' 1/2"

Sta 30+10.35 & Outlet Works  
Sta 29+97.36 on Emb Axis  
1040.0

Future Compacted  
Select Random Fill

Future Compacted  
Random Fill

Random backfill  
(This contract)

Collar (Typ)  
6" CONCRETE WORKING PAD UNDER INTAKE  
STRUCTURE - 1 @ CONDUIT SEE SPEC.

20' @ 20' 0" - 260' 0"  
24' 0"

ET WORKS


SCALE: 1 INCH = 20 FEET

## SECTION B-B


Top of Previous Backfill behind wall  
Inv. El 967.4  
El 960.2  
El 951.2  
El 948.2  
Cut-off Wall 1'-6"  
Stilling Basin 118' 0"  
Slope to drain  
Existing Ground Line  
Excavation Line  
Backfill  
30' Min  
6" CONCRETE WORKING PAD UNDER CONDUIT SEE SPECIFICATION

DESIGNED BY C.J.M.	US ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY	DATE JUNY 1964
CHECKED BY R.L.D.	MAJOR BASIN BUCK CREEK RESERVOIR OHIO	DATE AS SHOWN
DESIGNED BY C.J.M.	OUTLET WORKS EXCAVATION PLAN, PROFILE AND SECTIONS	DATE AS SHOWN
CHECKED BY R.L.D.	APPROVED R.H. HARRIS DISTRICT ENGINEER	DATE AS SHOWN
DESIGNED BY C.J.M.	MAJOR BASIN BUCK CREEK RESERVOIR OHIO	DATE AS SHOWN
CHECKED BY R.L.D.	APPROVED R.H. HARRIS DISTRICT ENGINEER	DATE AS SHOWN
DESIGNED BY C.J.M.	MAJOR BASIN BUCK CREEK RESERVOIR OHIO	DATE AS SHOWN
CHECKED BY R.L.D.	APPROVED R.H. HARRIS DISTRICT ENGINEER	DATE AS SHOWN


PLATE 4A





SECTION B-B



SECTION C-C



SECTION D-D



See detail, sh

11 Spok

Flow

Station 31+09.3

0.0' 0.5' 0.1' 0.1' 1.7'

EL 9


FILLET DIMENSIONS			
Station	R=A	B	C
31+09.3	5'-6"	0	5'-6"
31+10.3	5'-2"	0'-9"	6'-2"
31+11.3	4'-11"	1'-11"	6'-10"
31+12.3	4'-2"	3'-3"	7'-6"
31+13.3	3'-2"	4'-11"	8'-2"
31+14.3	1'-10"	6'-11"	8'-10"
31+15.3	0'-3"	9'-2"	9'-6"
31+16.21	0	9'-2"	9'-2"

SECTION RADII TRANSITION


CHUTE CURVE














STA. 0+00 TO STA. 8+00



STA. 31+50 TO STA. 40+00, STA. 42+50 TO STA. 50+00,  
STA. 52+50 TO STA. 57+50 AND STA. 60+50 TO STA. 61+25




STA. 50+00 TO STA. 52+50 AND STA. 61+25 TO END OF DAM




ACCESS RAMP ROAD TO STA. 41+52.90 ON DAM

SCALE 1 INCH = 20 FEET

Note  
1 Thicknesses of foundation stripping and  
impervious base strata not to scale  
2 All ramp protection to be 200' min. 2' thick  
3 Top of dam slopes are typical  
embankment crown detail




DETAIL A



TYPICAL RAMP ROAD &  
DAM SERVICE ROAD  
CROWN DETAIL

\*\* Guardrail to terminate when  
height of fill is less than 10'-0"




TYPICAL EMBANKMENT CROWN DETAIL  
SCALE 1" = 5'


<p>9.00 TO RAMP 2) STA. REVISED (CONT. MDD) 3) See 70 sections Per d. Detail noted (Amtr no 1)</p>		<p>DATE BY</p>
<p>PREPARED BY FORT WORTH DISTRICT</p>		<p>U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY</p>
<p>DRAWN BY GRP</p>		<p>MAD RIVER BASIN BUCK CREEK RESERVOIR OHIO</p>
<p>CHECKED BY GRP</p>		<p>EMBANKMENT, SPILLWAY, SERVICE BRIDGE AND OVERLOOK EMBANKMENT TYPICAL SECTIONS (BASE BD)</p>
<p>APPROVED BY R.H. Hagan DISTRICT ENGINEER</p>		<p>DATE AUG 1970</p>
<p>PROJECT: BUCK CREEK RESERVOIR SHEET: 59 OF 60</p>		<p>MR 24-12.2/8</p>








<p>2700 FT. U.S. PAVED GUTTER BELOW 81000 DELETED (CONT. MOD.)</p> <p>1700 FT. PAVED GUTTERS ADDED (CONT. MOD.)</p> <p>BUCK TO REVD PER AMOT NO. 3 DATED 21 SEPT 1970</p> <p>REVISION DATE DESCRIPTION</p>		<p>C.L.L.</p> <p>C.L.L.</p> <p>U.P.B.</p>
<p>U. S. ARMY ENGINEER DISTRICT, LOUISVILLE</p> <p>CORPS OF ENGINEERS</p> <p>LOUISVILLE DISTRICT</p>		
<p>MAD RIVER BASIN</p> <p>BUCK CREEK RESERVOIR</p> <p>OHIO</p>		
<p>EMBANKMENT, SPILLWAY, SERVICE BRIDGE AND OVERLOOK</p>		
<p>BORING LAYOUT I</p> <p>DATE AUG. 1970</p> <p>DRAWING NUMBER</p> <p>MR 24-12.2/31</p>		





GRAPHIC SCALE  
0 100 200


NOTE

Logs of borings are shown in  
sheets 46 thru

REVISION	DATE	DESCRIPTION
PREPARED BY FORT WORTH DISTRICT		U.S. ARMY ENGINEER DISTRICT LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY
DESIGNED BY		MAD RIVER BASIN BUCK CREEK RESERVOIR OHIO
DRAWN BY		EMBANKMENT, SPILLWAY, SERVICE BRIDGE AND OVERLOOK
CHECKED BY		BORING LAYOUT II
APPROVED BY		DATE
R. H. Hays		APR 1932
DRAWN BY		MR 24-12.2/32

PLATE 8

RECORD DRAWING "AS BUILT"



Note:  
Logs of Borings are shown on  
sheets 46 thru 74.  
P.F.B.L. = Project fee boundary line

REVISION	DATE	DESCRIPTION	BY
PREPARED BY PORT WORTH DISTRICT		U.S. ARMY ENGINEER DISTRICT LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY MAD RIVER BASIN <b>BUCK CREEK RESERVOIR</b> OHIO	
MEMO TO:  MEMO BY:	EMBANKMENT, SPILLWAY, SERVICE BRIDGE AND OVERLOOK  BORING LAYOUT-III		
PROJECT NO. DRAWING NO.	SPECIES DATE	AND 1970	
SPECIAL INSTRUCTIONS FOR WORKING DRAWING	SCALE AS SHOWN MR 24-12.2/33		


PLATE 9 RECORD DRAWING-"AS BUILT"

[illegible]

[illegible]

# PLATE

2




MAD RIVER BASIN  
BUCK CREEK RESERVOIR  
OHIO  
GEOLOGIC PROFILE OF DAM  
SHEET 1






2

-120  
32000




25+00 S.R.


30+00 S.R.



MAD RIVER DAM  
BUCK CREEK RESERVOIR  
OHIO  
GEOLOGIC PROFILE OF SPILLWAY

CORPS OF ENGINEERS






2007/07

DATE \_\_\_\_\_

DATE \_\_\_\_\_

SUBJECT BUCK CREEK RESERVOIR SHEET NO. 1E OF 4E  
Shear Test Summary JOB NO. ....

JOHN NO.



EMB. Mtl.

## Q-Test

0102

$$C = \pi_0 / \pi_1^2$$

**Q-Test**

$$\tan \phi = .37$$

27147

S-Test

$\tan \phi = .60$

0113

[illegible]

### SUMMARY


EMBANKMENT SOIL

**BUCK CREEK RESERVOIR, OHIO**

DATE **9/5/63**  
RATE

SUBJECT **BUCK CREEK RESERVOIR**  
**SHEAR TEST SUMMARY**

SECRET **2E of 4E**  
FOR NO



AVERAGE VALUE  
TAN  $\phi = .604$   
C = 0

ADOPTED VALUE  
TAN  $\phi = .60$   
C = 0

**BUCK CREEK RESERVOIR, OHIO**

HOLE NO.	SAMPLE NO.	CLASS.	LL %	PL %	TAN $\phi$	C T/FT.	HOLE SATURATION NUMBERS
Comp. "A"		CL	26.6	14.7	0.575	0.00	A-113, 117, 123
Comp. "B"	(T.11)	CL-ML	19.7	12.6	0.607	0.00	A-119, 120, 121
Comp. "C"		CL-ML	24.1	17.1	0.630	0.00	A-337

S - TEST




BY  
CHK

DATE  
DATE

9/5/63

SUBJECT  
SHEAR TEST

DATE OF 4 E  
10/2/63



AVERAGE VALUE

$\tan \phi = .515$

$c' = .27 T/FT^2$

ADOPTED VALUE

$\tan \phi = .37$

$c'' = .27 T/FT^2$

BUCK CREEK RESERVOIR, OHIO

HOLE NO.	SAMPLE NO.	CLASS.	LL %	PL %	TAN $\phi$	$c$ T/FT <sup>2</sup>	SATURATION
	Comp. "A"	CL	26.6	14.7	0.365	0.32	97.8
	Comp. "B" (Till)	CL-ML	19.7	12.6	0.630	0.15	99.0
	Comp. "C"	CL-ML	24.1	17.1	0.551	0.34	88.5
							84.1
							82.5

EMF TEST


PLATE 15

BY ...  
CHKD BY

DATE 9/5/63  
DATE

SUBJECT BUCK CREEK RESERVOIR  
SHEAR TEST SUMMARY

SHEET NO 4E OF 4E  
JOB NO



AVERAGE VALUE

RESULTS DO NOT  
AVG. SEE  
PLATE 84

BUCK CREEK RESERVOIR, OHIO

HOLE NO.	SAMPLE NO.	CLASS.	LI %	PL %	TAN $\phi$	$\frac{C}{T/FT^2}$	SATURATION
Comp A		C.L.	26.6	14.7	0.000	0.66	2.6% WET OF OPTIMUM
Comp B (T.11)		CL-M.L.	19.7	12.6	0.000	0.36	1.9% WET OF OPTIMUM
Comp C		CL-M.L.	24.1	17.1	0.000	0.20	1.9% WET OF OPTIMUM
					0.000	0.43	2.6% WET OF OPTIMUM
							2.1% WET OF OPTIMUM

Q - TEST


EMBA : 1ENT SOIL

CORPS OF ENGINEERS



Summary of safety factors determined by W.E.S. Computer Program		
POST CONSTRUCTION CONDITION		
CIRCLE	SAFETY FACTORS	
	COMPUTED	REQUIRED
3	2.071	1.300
5	2.168	"
8	2.019	"
9	2.020	"
13	2.483	"
14	2.261	"
15	2.001	"
16	1.846	"
17	2.617	"
18	2.104	"
19	1.947	"
20	2.426	"

● Critical safety factor





POST CONSTRUCTION CONDITION										
	Sec.	Area sq.ft.	Unit wt. lb/cu ft	Force lbs	Non φ	W Tan φ lbs	Arm length ft.	C h/4	C h/2	SR Tan φ + C lbs
A	148	0.125	21	0.00	13					
B	332	0.125	64	0.00						
C	1418	0.1366	192	0.00						
D	404	0.125	51	0.00	51					
E	947	0.125	88	0.00						
F	32	0.0764	2	0.00						
G	2810	0.125	478	0.00						
H	24	0.0764	2	0.00						
I	1468	0.088	95	0.00	34.4					
					358	78	1.4	106		494
Σ	1140	0.125	143							
Σ	994	0.1366	128							
Σ	24	0.0764	2							
Σ	75	0.088	7							
Σ	27									

Safety factor  $\frac{\Sigma \text{SR} + \Sigma C}{\Sigma W} = \frac{494}{272} = 1.812$

W.E.S. computer safety factor = 1.846

Impervious  
Random



<u>DESIGN DATA</u>			
<u>UNIT WEIGHT</u>	<u>SHEAR STRENGTHS</u>		
	<u>G</u>	<u>R</u>	<u>S</u>
Impervious (Emb. and Cutoff)			
$\gamma_{\text{max}}$ = 135.9pcf	ten. $\phi$ = 0	ten. $\phi$ = 0.37	ten. $\phi$ = 0.60
$\gamma_{\text{sat}}$ = 136.9pcf	c = 0.7pcf	c = 0.27pcf	c = 0
$\gamma_{\text{buoy}}$ = 76.4pcf	"	"	"
Random (Shells and Foundation)			
$\gamma_{\text{max}}$ = 125.0pcf	ten. $\phi$ = 0.60	ten. $\phi$ = 0.60	ten. $\phi$ = 0.60
$\gamma_{\text{sat}}$ = 127.6pcf	c = 0	c = 0	c = 0
$\gamma_{\text{buoy}}$ = 65.0pcf	"	"	"

**NOTE:**  
The difference in safety factors between analyses performed by the Waterways Experiment Station computer program and graphical analyses performed in the Fort Worth District is believed to be the result of small errors accumulated in the manual computations.




PREPARED BY PORT WORTH DISTRICT		US ARMY ENGINEER DISTRICT, LOUISVILLE COMPS OF ENGINEERS LOUISVILLE, KENTUCKY			
DRAWN BY S.A.P. DATE 1-1-64 FOR DISTRICT DISTRICT 2		MAD RIVER BASIN, OHIO BUCK CREEK RESERVOIR BUCK CREEK, OHIO <b>STABILITY ANALYSIS</b> CIRCULAR ARC METHOD POST CONSTRUCTION CONDITION UPTHEAS <b>DESIGN RESUME</b>			
DISTRICT ENGINEER DISTRICT 2, LOUISVILLE		DISTRICT ENGINEER DISTRICT 2, LOUISVILLE		DISTRICT ENGINEER DISTRICT 2, LOUISVILLE	

# CORPS OF ENGINEERS

Summary of safety factors determined by WES computer program

CRITICAL POOL CONDITION			
CIRCLE	COMPUTED SAFETY FACTOR	POOL ELEVATION	REQUIRED SAFETY FACTOR
1	1.582	999.0	1.500
2	1.599	1001.0	1.500
3	1.616	1006.0	1.500
4	1.634	1002.0	1.500
5	1.639	994.0	1.500
6	1.654	1003.0	1.500
7	1.662	997.0	1.500
8	1.693	996.0	1.500
9	1.703	998.0	1.500
10	1.708	992.0	1.500
11	1.712	996.0	1.500
12	1.868	1003.0	1.500
13	2.118	1000.0	1.500

● Critical safety factor



UNIT WEIGHT

Impervious (Emb. & cutoff)	
$\gamma_{\text{emb}}$	135.9 pcf
$\gamma_{\text{cut}}$	138.9 pcf
$\gamma_{\text{emb}}$	78.4 pcf
Random (Shells & Mn)	
$\gamma_{\text{emb}}$	125.0 pcf
$\gamma_{\text{cut}}$	127.5 pcf
$\gamma_{\text{emb}}$	65.0 pcf

PARTIAL POOL CONDITION

Seg	Area sq ft	Unit wt pcf	Force kips	Tan $\phi$	N tan $\phi$	Area sq ft	C	C kips	N tan $\phi + C$
A	12	125	1	60	1				
B	100	125	13	37					
C	100	1389	14	37	10				
D+E+F	3444	125	305	60					
G	3048	658	198	60	302				
					313	32	54	17	330
1+3+4	1340	125	168						
2	140	1389	19						
5+6+7	184	658	12						
									199

Safety factor  $\frac{\sum N \tan \phi + C}{\sum T} = \frac{330}{199} = 1.66$   
W.E.S. computer safety factor = 1.582

PARTIAL POOL CONDITION


Seg	Area sq ft	Unit wt pcf	Force kips	Tan $\phi$	N tan $\phi$	Area sq ft	C	C kips	N tan $\phi + C$
A	12	125	1	60	1				
B	100	125	13	37					
C	100	1389	14	37	10				
D+E	1478	125	184	60	110				
F+G	4016	658	261	60	157				
									278
1+3	1032	125	129						
2	140	1389	19						
5+6+7	492	658	32						
									180

Safety factor  $\frac{\sum N \tan \phi + C}{\sum T} = \frac{295}{160} = 1.84$   
W.E.S. computer safety factor = 1.582

PARTIAL POOL CONDITION

Seg	Area sq ft	Unit wt pcf	Force kips	Tan $\phi$	N tan $\phi$	Area sq ft	C	C kips	N tan $\phi + C$
A	12	125	1	60	1				
B	100	125	13	37					
C	100	1389	14	37	10				
D	782	125	98	60	59				
E+F+G	4700	658	308	60	185				
									243
1	680	125	85	60	51				
2	140	1389	19	37	10				
3+4+5	644	658	42	60	25				
									86

Safety factor  $\frac{\sum N \tan \phi + C}{\sum T} = \frac{243}{86} = 2.82$   
W.E.S. computer safety factor = 1.582



DESIGN DATA			
UNIT WEIGHT	SHEAR STRENGTHS		
	Q	R	S
Impervious (Emb & cutoff)			
$\gamma_{sat} = 135.9 \text{ pcf}$	$\tan \phi = 0$	$\tan \phi = 0.37$	$\tan \phi = 0.60$
$\gamma_{sub} = 156.9 \text{ pcf}$	$c = 0.71 \text{ tsf}$	$c = 0.27 \text{ tsf}$	$c = 0$
$\gamma_{buoy} = 76.4 \text{ pcf}$			
Random (Shells & fda)			
$\gamma_{sat} = 125.0 \text{ pcf}$	$\tan \phi = 0.80$	$\tan \phi = 0.60$	$\tan \phi = 0.60$
$\gamma_{sub} = 127.5 \text{ pcf}$	$c = 0$	$c = 0$	$c = 0$
$\gamma_{buoy} = 69.0 \text{ pcf}$			

NOTE

The difference in safety factors between analyses performed by the Waterways Experiment Station computer program and graphical analyses performed in the Fort Worth District is believed to be the result of small errors accumulated in the manual computations.

TOTAL POOL CONDITION						
Y	Tan $\phi$	W	W <sub>sub</sub>	W <sub>buoy</sub>	C	N
60	1					
37	1					
37	10					
60	110					
60	157					
		276	32	94	17	298

PARTIAL POOL CONDITION						
Y	Area	W	W <sub>sub</sub>	W <sub>buoy</sub>	C	N
A	12	125	1	60	1	
B	100	125	13	37	1	
C	100	1369	14	37	10	
D	792	125	94	60	1	
E + F + G	4740	690	308	60	241	
					252	32
					94	17
						298
1	680	125	66			
2	140	1369	19			
3 + 4 + 5	844	690	85			
						199

Safety factor =  $\frac{298}{199} = 1.49$   
 WES computer safety factor = 1.582


PREPARED BY FORT WORTH DISTRICT		US ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY	
DESIGNED BY CHECKED BY		MAD RIVER BASIN, OHIO BUCK CREEK RESERVOIR BUCK CREEK, OHIO STABILITY ANALYSIS CIRCULAR ARC METHOD CRITICAL POOL CONDITION UPSTREAM DESIGN RESUME	
DRAWN BY CHECKED BY		APPROVED BY DIRECTOR	
DATE SUBMITTED FOR REVIEW		DATE APPROVED	

Summary of safety factors determined by WES computer program

RAPIID DRAINDOWN CONDITION

CIRCLE	SAFETY FACTORS			
	1.499	1.000	1.594	1.200
14	1.499	1.000	1.594	1.200
15	1.318	"	1.400	"
20	1.498	"	1.589	"
21	1.520	"	1.608	"
22	1.264	"	1.377	"
23	1.187	"	1.292	"
24	1.251	"	"	"
25	1.072	"	"	"
26	1.267	"	"	"
28	1.364	"	1.454	"
29	1.408	"	1.497	"
31	1.593	"	"	"

● Critical safety factor



RAPIID DRAINDOWN CONDITION  
EL. 1023.0 - EL. 995.0

Seg	Area sq ft	Unit wt pcf	Force kips	Tan $\phi$ kips	N Tan $\phi$ kips	Area length ft	C pcf	C kips	2N Tan $\phi$ + C kips
A	12	0.125	2	0.50	1				
B	88	0.125	11	0.37					
C	26	0.1389	3	0.37					
D+E	232	0.0984	18	0.37					
F+G	80	0.088	4	0.37	13				
H	12	0.125	2	0.50					
I+J	3670	0.068	238	0.60	144				
					155	38	0.84	20	178
<b>NORMAL FORCES</b>									
I	84	0.125	11						
II	20	0.1389	3						
III+IV	172	0.1389	24						
V+VI	812	0.1275	104						
VII not	180	0.068	10						
<b>TRANSVERSAL FORCES</b>									
ST									182

Safety factor  $\frac{2N \tan \phi + C}{ST} = 1.17$   
ST 182

WES computer safety factor = 1.072



1.17 > Required SF of 1.0

RAPIID DRAINDOWN CONDITION  
EL. 1023.0 - EL. 995.0

Seg	Area sq ft	Unit wt pcf	Force kips	Tan $\phi$ kips	N Tan $\phi$ kips	Area length ft	C pcf	C kips	2N Tan $\phi$ + C kips
A	12	0.125	2	0.50	1				
B+F	132	0.125	16	0.37					
C+D	200	0.1389	27	0.37					
E	96	0.0984	4	0.37					
G	16	0.088	1	0.37	18				
H+I	240	0.125	30	0.60					
J	3444	0.068	234	0.60	152				
					171	38	0.84	20	191
<b>NORMAL FORCES</b>									
I+II	228	0.125	29						
III+IV	182	0.1389	21						
V	40	0.1389	5						
VI	808	0.1275	98						
VII not	180	0.068	10						
<b>TRANSVERSAL FORCES</b>									
ST									191

Safety factor  $\frac{2N \tan \phi + C}{ST} = 1.26$   
ST 191

1.26 > Required SF of 1.20




<u>DESIGN DATA</u>			
<u>UNIT WEIGHT</u>	<u>SHEAR STRENGTH</u>		
	<u>0</u>	<u>R</u>	<u>S</u>
<u>Impervious (Emb and Cutoff)</u>			
$\gamma_{\text{max}}$ = 135 ppcf	tan $\phi$ = 0	tan $\phi$ = 0.37	tan $\phi$ = 0.60
$\gamma_{\text{sat}}$ = 136 ppcf	c = 0.7 tsf	c = 0.27 tsf	c = 0
$\gamma_{\text{dry}}$ = 76 ppcf	"	"	"
<u>Random (Shells and Foundation)</u>			
$\gamma_{\text{max}}$ = 125 ppcf	tan $\phi$ = 0.60	tan $\phi$ = 0.60	tan $\phi$ = 0.60
$\gamma_{\text{sat}}$ = 127.8 ppcf	c = 0	c = 0	c = 0
$\gamma_{\text{dry}}$ = 65 ppcf	"	"	"

**NOTE**

The difference in safety factors between analyses performed by the Waterways Experiment Station computer program and graphical analyses performed in the Fort Worth District is believed to be the result of small errors accumulated in the manual computations.

TELEPHONE		DATE		CLASSIFIED		BY	
PREPARED BY PORT WORTH DISTRICT				U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY			
DESIGN BY GEP				MAD RIVER BASIN, OHIO BUCK CREEK RESERVOIR			
CHECK BY TUB				BUCK CREEK, OHIO			
REVIEWED BY				STABILITY ANALYSIS CIRCULAR ARC METHOD RAPID DRAWDOWN CONDITION (UPSTREAM)			
DATE SUBMITTED 10/24/55		APPROVED  SPECIAL AGENT IN CHARGE		DESIGN RESUME		5172	
FIELD ENGINEER'S NAME SPECIAL AGENT IN CHARGE				DISTRICT PROJECT NO. 5172		DRAWING NUMBER	





STEADY SEEPAGE CONDITION - "R" STRENGTH										
	SEB	AREA SQ FT	UNIT WT KCF	FORCE KIPS	TAN φ	N TAN φ KIPS	ARC LENGTH FT	C KSF	C KIPS	N TAN φ + C
NORMAL FORCES	A	B	125	1	60					
	B	304	125	38	37					
	C	96	1359	13	37					
	D	424	0764	32	37	31				
	E	3196	125	399	60					
	F	5312	065	345	60	446				
						478	63	34	34	512
TANGENTIAL FORCES	1(NET)	1564	125	196						
	2	120	1359	16		Safety Factor = $\frac{N \tan \phi + C}{ST} = \frac{312}{299}$				
	3	496	1359	69		WE Computer Safety Factor = 1.688				
	4(NET)	280	065	18						
ST = 299										
STEADY SEEPAGE CONDITION - "S" STRENGTH										
	A	B	125	1	60					
NORMAL FORCES	B	304	125	38	60					
	C	96	1359	13	60					
	D	424	0764	32	60					
	E	3196	125	399	60					
	F	5312	065	345	60	497				
						497	63	0	0	497
TANGENTIAL FORCES	1(NET)	1564	125	196						
	2	120	1359	16		Safety Factor = $\frac{N \tan \phi + C}{ST} = \frac{497}{299}$				
	3	496	1359	69		ST = 299				
	4(NET)	280	065	18		WE: Computer Safety Factor = 1.591				
ST = 299										
AVERAGE SAFETY FACTOR = 1.625										


## NOTE

The difference in safety factors between analyses performed by the highway, experiment station computer program and graphical analysis performed in the Fort Worth District is believed to be the result of small errors occuring in the manual computations.

Summary of safety factors determined by WE: computer program				
STEADY STATE SEEPAGE CONDITION				
CIRCLE	SAFETY FACTORS		AVERAGE S. FACTOR	REQUIRED S. FACTOR
	"R" STRENGTH	"S" STRENGTH		
1	1.658	1.591	1.624	1.500
2	1.664	1.628	1.646	1.500
3	1.695	1.617	1.656	1.500
4	1.678	1.638	1.658	1.500
5	1.702	1.647	1.674	1.500
6	1.695	1.685	1.690	1.500
7	1.750	1.690	1.720	1.500
8	1.724	1.730	1.727	1.500
9	1.722	1.745	1.733	1.500
10	1.764	1.713	1.738	1.500
11	1.839	1.693	1.866	1.500
12	1.992	1.971	1.931	1.500
13	2.045	2.140	2.091	1.500

6 Acquired by graphical analysis

DESIGN	
UNIT WEIGHT	
Impervious (Emb. & cut-off)	
$\gamma_{\text{emb}} = 125.3 \text{ pcf}$	ton
$\gamma_{\text{cut}} = 138.9 \text{ pcf}$	ton
$\gamma_{\text{base}} = 76.4 \text{ pcf}$	ton
Random (Shells & fdn)	
$\gamma_{\text{emb}} = 125.0 \text{ pcf}$	ton
$\gamma_{\text{cut}} = 127.5 \text{ pcf}$	ton
$\gamma_{\text{base}} = 65.0 \text{ pcf}$	ton






rs determined by WES Program



PAGE CONDITION		
ETY FACTORS		
RYN	AVERAGE S. FACTOR	REQUIRED S. FACTOR
	1.624	1.500
	1.646	1.500
	1.656	1.500
	1.688	1.500
	1.674	1.500
	1.690	1.500
	1.720	1.500
	1.727	1.500
	1.753	1.500
	1.758	1.500
	1.886	1.500
	1.931	1.500
	2.091	1.500

UNIT WEIGHT	DESIGN DATA		
	SHEAR STRENGTH		
	Q	R	S
Impervious (Emb & cutoff)			
$\gamma_{\text{water}} = 125.9 \text{ pcf}$	$\tan \phi = 0$	$\tan \phi = 0.37$	$\tan \phi = 0.60$
$\gamma_{\text{soil}} = 138.9 \text{ pcf}$	$c = 0.7 \text{ tsf}$	$c = 0.27 \text{ tsf}$	$c = 0$
$\gamma_{\text{soil}} = 76.4 \text{ pcf}$			
Random (Shell & fdn)			
$\gamma_{\text{water}} = 125.0 \text{ pcf}$	$\tan \phi = 0.60$	$\tan \phi = 0.60$	$\tan \phi = 0.60$
$\gamma_{\text{soil}} = 127.5 \text{ pcf}$	$c = 0$	$c = 0$	$c = 0$
$\gamma_{\text{soil}} = 85.0 \text{ pcf}$			

PREPARED BY FORT WORTH DISTRICT	US ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY
DESIGNED BY	MAD RIVER BASIN, OHIO
CHECKED BY	BUCK CREEK RESERVOIR
APPROVED BY	BUCK CREEK, OHIO
DATE	STABILITY ANALYSIS
	CIRCULAR ARC METHOD
	STEADY SEEPAGE CONDITION
	DOWNSTREAM
	DESIGN RESUME
REVIEWED BY	
DATE	
APPROVED BY	
DATE	



CORPS OF ENGINEERS





[illegible]

SP -003	N 711,080; E 1,855,180	PDN (SP-ML)	1057.	975.3
SP-004	N 711,080; E 1,853,760	--- (ML-SM)	1042.7	942.7
SP -417	N 717,280; E 1,852,700	- S (SP-SP)	1011.3	909.3
SP 901	N 710,370; E 1,851,780	- S (---)	1004.7	900.4
SP 902	N 710,290; E 1,851,100	--- (CL)	987.6	947.
SP 903	N 708,985; E 1,850,580	--- (ML)	978.6	956.6
SP-004	N 708,980; E 1,848,450	- S (---)	970.3	950.3
SP 905	N 727,500; E 1,852.4	--- (CL)	970.8	950.8
SP 907	N 708,244; E 1,853,680	PDN (---)	959.6	908.6

TIME	WELL	DEPTH	SCREEN LOCATION	ASER ELEV	BOTTOM ELEV
1040	4-1	15' D-77A 5-10	FD-1 (LW)	109.0	98.7
	4-2	77A 5-10	FD-1	9.9	97.7
1050	4-3	39' D-57A 52-50	FD-4 SW	100.0	97.0


		MAINT. ADDED P/E THIEF/STOLEN/ALIBI/NT CONTROL RENT ME		6/24
MAINT. SHEET ADDED (CONT MOD)				6/24
RETURN	DATE	DESCRIPTION		BY
<b>U. S. ARMY ENGINEER DISTRICT, LOUISVILLE</b> <b>COOPS OF ENGINEERS</b> LOUISVILLE DISTRICT				
REGIONAL G.C.C.		MAD RIVER BASIN CLARENCE J. BROWN RESERVOIR OHIO		
DELIVER - D. H. S. - CHECKED	THROUGH - S. S. -			
PROJECT 		INSTRUMENTATION LOCATIONS & SECTIONS		
DRAWING		DATE JANUARY 20, 1977 A B DRAWING NUMBER MR 24-12.2/88		





C.J. BROWN PIEZOMETERS

25+0 AND 15+0



C.J. BROWN PIEZOMETERS

25+0 AND 15+0





PLATE 25


2



# C.J. BROWN WELLPOINTS AND PIEZOMETERS 14.0 TO 16.0




C.J. BROWN WELLPOINTS AND PIEZOMETERS 1+0 TO 15+0



14 WELLPOINT 10-14 15 FT. W. FROM SP. 1978

PLATE 24

# C.J. BROWN WELLPONTS 403-907



C.J. BROWN WELLPPOINTS 403-907







PLATE 25

# C. J. BROWN RELIEF WELLS 1-3



# C. J. BROWN RELIEF WELLS 1-3





D PRIOR TO MAY 1974

DAM STATION

18+00 20+00 22+00 24+00 26+00 28+00 30+00


6 7 8 9 10 11 12

JUMBER

STA 29+97.36 DAM #  
STA 30+10.35 Conduit

U.S.

D.S.



C. J. Brown Reservoir  
MOVEMENT MONUMENTS  
M-3 thru M-12  
HORIZONTAL MOVEMENT


PLATE 27

2





MON NO	ELEVATION
1	1039.920
2	1039.864
3	1039.865
4	1039.922
5	1039.939
6	1040.031
7	1039.870
8	1039.810
9	1039.823
10	1039.728
11	1039.854
12	1039.758

← INITIAL ELEVATIONS TAKEN 2 OCT 75  
ALTHOUGH MONUMENTS INSTALLED  
PRIOR TO MAY 1974




IS TAKEN 2 OCT 75  
ENTS INSTALLED





STA 2+00  
(Tests 1+51 to 2+50)



PROJE	
STA 0+00 to 0+99	
92	0+80
1377	0+75
388	0+50
392	0+40
292	0+75

STA 1+00  
(Tests 0+00 to 1+50)

-1050

-1030

350

1306

41

30

219

1027

-1010

-990

MIN

60

80

100

### PROJECTIONS

STA 1+51 to 1+99

STA 2+01 to 2+50

185	1+75	349	2+50	70	2+25
203	1+75	320	2+25	1027	2+50
298	1+75	322	2+50	219	2+10
287	1+75	327	2+50	230	2+40
323	1+60	331	2+50	1070	2+50
		332	2+50	141	2+50
		338	2+25	360	2+50
		343	2+50	217	2+40
		191	2+50	1231	2+10
		197	2+10	293	2+10
		175	2+50	1337	2+50
		842	2+50	350	2+50
		847	2+50	309	2+15
		854	2+50		
		886	2+50		
		199	2+25		

### LEGEND

- IMPERVIOUS [CONTRACTOR]
- ◆ IMPERVIOUS [GOVERNMENT]
- RANDOM [CONTRACTOR]
- ✱ RANDOM [GOVERNMENT]
- ▼ PERVIOUS [CONTRACTOR]
- ✦ PERVIOUS [GOVERNMENT]

original ground? -1050

### PROJECTIONS

0+00 to 0+99 STA 1+01 to 1+50

0+80	181	1+25
0+75	187	1+25
0+50	300	1+40
0+60	1381	1+25
0+75	1392	1+50




60

REVISION	DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY			
DESIGNED:		MADRIVER BASIN C.J. BROWN RESERVOIR OHIO FIELD CONTROL TEST LOCATIONS	
DRAWN: JAK			
CHECKED:			
SUBMITTED:			
SCALE: 0 20 40 60		DATE: APR 1977	
PLATE 29		DRAWING NUMBER CJB ER/CT101	

1



2






U. S. ARMY ENGINEER DISTRICT, LOUISVILLE	
CORPS OF ENGINEERS	
LOUISVILLE, KENTUCKY	
MAD RIVER BASIN	
C.J. BROWN RESERVOIR	
DWO	
FIELD CONTROL TEST LOCATIONS	
DATE: APR 1977	
DRAWING NUMBER	
CJB ER/CT 102	












150 140 130 120 110 100 90 80 70 60 50 40 30 20 10 0 10 20 30




150 140 130 120 110 100 90 80 70 60 50 40 30 20 10 0 10 20 30

STA 9+00  
(Towers 8th St. to 9th St.)





REVISION		DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE				
CORPS OF ENGINEERS				
LOCALITY: MAD RIVER BASIN				
C.J. BROWN RESERVOIR				
OHIO				
FIELD CONTROL TEST LOCATIONS				
DATE: APR 1977		DRAWING NUMBER: CJB ER/CT 104		
PLATE 32				

















U. S. ARMY ENGINEER DISTRICT, LOUISVILLE	
CORPS OF ENGINEERS	
LOUISVILLE DISTRICT	
MAD RIVER BASIN	
C.J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	2/10/77
PLATE 35	CJB ER/CT 107








STATION	DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE			
CORPS OF ENGINEERS			
LOUISVILLE, KENTUCKY			
MAD RIVER BASIN			
C. J. BROWN RESERVOIR			
OHIO			
FIELD CONTROL TEST LOCATIONS			
PLATE 36		DRAWING NUMBER	
CJB ER/CT 108		APR 1977	

CLARENCE J BROWN RESERVOIR GREATER MIAMI RIVER BASIN  
OHIO EMBANKMENT CRITERIA AND PERFORMANCE REPORT(U) ARMY  
ENGINEER DISTRICT LOUISVILLE KY SEP 82



UNCLASSIFIED


F/Q 13/13 NL

END  
DATE  
FILMED  
2 8  
D1




MICROCOPY RESOLUTION TEST CHART  
NATIONAL BUREAU OF STANDARDS-1963-A









PROJECTIONS

540	7+55	9170	22150
95	7+80	47	492
103	7+85	12	478
69	7+90	46	0
25	7+95	155	481
563	10+20	241	547
208	10+20	291	576
247	10+25	328	128
47	10+30	2210	1
480	10+45	23	1
		88	242
		326	355
			376





PROJECTIONS			
603	10+00	1000	1000
107	10+10	403	347
104	10+20	84	248
68	10+30	151	257
103	10+40	204	1000
103	10+50	205	404
103	10+60	206	405
107	10+70	207	406
107	10+80	208	407
107	10+90	209	408
107	10+00	210	409
107	10+10	211	410
107	10+20	212	411
107	10+30	213	412
107	10+40	214	413
107	10+50	215	414
107	10+60	216	415
107	10+70	217	416
107	10+80	218	417
107	10+90	219	418
107	10+00	220	419
107	10+10	221	420
107	10+20	222	421
107	10+30	223	422
107	10+40	224	423
107	10+50	225	424
107	10+60	226	425
107	10+70	227	426
107	10+80	228	427
107	10+90	229	428
107	10+00	230	429
107	10+10	231	430
107	10+20	232	431
107	10+30	233	432
107	10+40	234	433
107	10+50	235	434
107	10+60	236	435
107	10+70	237	436
107	10+80	238	437
107	10+90	239	438
107	10+00	240	439
107	10+10	241	440
107	10+20	242	441
107	10+30	243	442
107	10+40	244	443
107	10+50	245	444
107	10+60	246	445
107	10+70	247	446
107	10+80	248	447
107	10+90	249	448
107	10+00	250	449
107	10+10	251	450
107	10+20	252	451
107	10+30	253	452
107	10+40	254	453
107	10+50	255	454
107	10+60	256	455
107	10+70	257	456
107	10+80	258	457
107	10+90	259	458
107	10+00	260	459
107	10+10	261	460
107	10+20	262	461
107	10+30	263	462
107	10+40	264	463
107	10+50	265	464
107	10+60	266	465
107	10+70	267	466
107	10+80	268	467
107	10+90	269	468
107	10+00	270	469
107	10+10	271	470
107	10+20	272	471
107	10+30	273	472
107	10+40	274	473
107	10+50	275	474
107	10+60	276	475
107	10+70	277	476
107	10+80	278	477
107	10+90	279	478
107	10+00	280	479
107	10+10	281	480
107	10+20	282	481
107	10+30	283	482
107	10+40	284	483
107	10+50	285	484
107	10+60	286	485
107	10+70	287	486
107	10+80	288	487
107	10+90	289	488
107	10+00	290	489
107	10+10	291	490
107	10+20	292	491
107	10+30	293	492
107	10+40	294	493
107	10+50	295	494
107	10+60	296	495
107	10+70	297	496
107	10+80	298	497
107	10+90	299	498
107	10+00	300	499
107	10+10	301	500
107	10+20	302	501
107	10+30	303	502
107	10+40	304	503
107	10+50	305	504
107	10+60	306	505
107	10+70	307	506
107	10+80	308	507
107	10+90	309	508
107	10+00	310	509
107	10+10	311	510
107	10+20	312	511
107	10+30	313	512
107	10+40	314	513
107	10+50	315	514
107	10+60	316	515
107	10+70	317	516
107	10+80	318	517
107	10+90	319	518
107	10+00	320	519
107	10+10	321	520
107	10+20	322	521
107	10+30	323	522
107	10+40	324	523
107	10+50	325	524
107	10+60	326	525
107	10+70	327	526
107	10+80	328	527
107	10+90	329	528
107	10+00	330	529
107	10+10	331	530
107	10+20	332	531
107	10+30	333	532
107	10+40	334	533
107	10+50	335	534
107	10+60	336	535
107	10+70	337	536
107	10+80	338	537
107	10+90	339	538
107	10+00	340	539
107	10+10	341	540
107	10+20	342	541
107	10+30	343	542
107	10+40	344	543
107	10+50	345	544
107	10+60	346	545
107	10+70	347	546
107	10+80	348	547
107	10+90	349	548
107	10+00	350	549
107	10+10	351	550
107	10+20	352	551
107	10+30	353	552
107	10+40	354	553
107	10+50	355	554
107	10+60	356	555
107	10+70	357	556
107	10+80	358	557
107	10+90	359	558
107	10+00	360	559
107	10+10	361	560
107	10+20	362	561
107	10+30	363	562
107	10+40	364	563
107	10+50	365	564
107	10+60	366	565
107	10+70	367	566
107	10+80	368	567
107	10+90	369	568
107	10+00	370	569
107	10+10	371	570
107	10+20	372	571
107	10+30	373	572
107	10+40	374	573
107	10+50	375	574
107	10+60	376	575
107	10+70	377	576
107	10+80	378	577
107	10+90	379	578
107	10+00	380	579
107	10+10	381	580
107	10+20	382	581
107	10+30	383	582
107	10+40	384	583
107	10+50	385	584
107	10+60	386	585
107	10+70	387	586
107	10+80	388	587
107	10+90	389	588
107	10+00	390	589
107	10+10	391	590
107	10+20	392	591
107	10+30	393	592
107	10+40	394	593
107	10+50	395	594
107	10+60	396	595
107	10+70	397	596
107	10+80	398	597
107	10+90	399	598
107	10+00	400	599
107	10+10	401	600
107	10+20	402	601
107	10+30	403	602
107	10+40	404	603
107	10+50	405	604
107	10+60	406	605
107	10+70	407	606
107	10+80	408	607
107	10+90	409	608
107	10+00	410	609
107	10+10	411	610
107	10+20	412	611
107	10+30	413	612
107	10+40	414	613
107	10+50	415	614
107	10+60	416	615
107	10+70	417	616
107	10+80	418	617
107	10+90	419	618
107	10+00	420	619
107	10+10	421	620
107	10+20	422	621
107	10+30	423	622
107	10+40	424	623
107	10+50	425	624
107	10+60	426	625
107	10+70	427	626
107	10+80	428	627
107	10+90	429	628
107	10+00	430	629
107	10+10	431	630
107	10+20	432	631
107	10+30	433	632
107	10+40	434	633
107	10+50	435	634
107	10+60	436	635
107	10+70	437	636
107	10+80	438	637
107	10+90	439	638
107	10+00	440	639
107	10+10	441	640
107	10+20	442	641
107	10+30	443	642
107	10+40	444	643
107	10+50	445	644
107	10+60	446	645
107	10+70	447	646
107	10+80	448	647
107	10+90	449	648
107	10+00	450	649
107	10+10	451	650
107	10+20	452	651
107	10+30	453	652
107	10+40	454	653
107	10+50	455	654
107	10+60	456	655
107	10+70	457	656
107	10+80	458	657
107	10+90	459	658
107	10+00	460	659
107	10+10	461	660
107	10+20	462	661
107	10+30	463	662
107	10+40	464	663
107	10+50	465	664
107	10+60	466	665
107	10+70	467	666
107	10+80	468	667
107	10+90	469	668
107	10+00	470	669
107	10+10	471	670
107	10+20	472	671
107	10+30	473	672
107	10+40	474	673
107	10+50	475	674
107	10+60	476	675
107	10+70	477	676
107	10+80	478	677
107	10+90	479	678
107	10+00	480	679
107	10+10	481	680
107	10+20	482	681
107	10+30	483	682
107	10+40	484	683
107	10+50	485	684
107	10+60	486	685
107	10+70	487	686
107	10+80	488	687
107	10+90	489	688
107	10+00	490	689
107	10+10	491	690
107	10+20	492	691
107	10+30	493	692
107	10+40	494	693
107	10+50	495	694
107	10+60	496	695
107	10+70	497	696
107	10+80	498	697
107	10+90	499	698
107	10+00	500	699
107	10+10	501	700
107	10+20	502	701
107	10+30	503	702
107	10+40	504	703
107	10+50	505	704
107	10+60	506	705
107	10+70	507	706
107	10+80	508	707
107	10+90	509	708
107	10+00	510	709
107	10+10	511	710
107	10+20	512	711
107	10+30	513	712
107	10+40	514	713
107	10+50	515	714
107	10+60	516	715
107	10+70	517	716
107	10+80	518	717
107	10+90	519	718
107	10+00	520	719
107	10+10	521	720
107	10+20	522	721
107	10+30	523	722
107	10+40	524	723
107	10+5		








U. S. ARMY ENGINEER DISTRICT, LANDVILLE	
CORPS OF ENGINEERS	
ENGINEER DISTRICT	
MAD RIVER BASIN	
GJBROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 1977
PLATE 38	GJB ER/CT 10











U. S. ARMY ENGINEER DISTRICT, LOUISVILLE	
CORPS OF ENGINEERS	
LOUISVILLE DISTRICT	
RED RIVER BASIN	
C.J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 1977
BY	CJB ER/CT III








U. S. ARMY ENGINEER DISTRICT, LANSFORD	
CORPS OF ENGINEERS	
HAD RIVER BASIN	
C.J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 1977
PLATE 40	CJB ER/CTIR


















DATE	DATE	DESCRIPTION	ST
<p align="center"><b>U. S. ARMY ENGINEER DISTRICT, LOUISVILLE</b>  <b>COPS OF ENGINEERS</b>  <b>GENERAL COMPANY</b></p>			
<p><b>ENGINEER</b></p>		<p><b>MAD RIVER BASIN</b>  <b>G.J. BROWN RESERVOIR</b>  <b>OHIO</b>  <b>FIELD CONTROL TEST LOCATIONS</b></p>	
<p><b>NAME</b></p> <p>JAR</p>	<p><b>GRADE</b></p>	<p><b>DATE</b> APR 1977</p>	
<p><b>PLATE 42</b></p>		<p><b>CUB ER/CT/H</b></p>	













REVISION		DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY				
MAD RIVER BASIN C.J. BROWN RESERVOIR OHIO FIELD CONTROL TEST LOCATIONS				
DRAWN		DATE		
CHECKED		DATE		
APPROVED		DATE		
SCALE		DATE		
PLATE 43		APR 1977 DRAWING NUMBER CJB ER/CT 115		












U. S. ARMY ENGINEER DISTRICT, LANSFORD	
CORPS OF ENGINEERS	
GENERAL SURVEY	
MAD RIVER BASIN	
C.J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 77
BY	CJS ER/GT 116




PLATE 44








U. S. ARMY ENGINEER DISTRICT, LANDVILLE	
CORPS OF ENGINEERS	
MAD RIVER BASIN	
C. J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 1977
PLATE 45	CJB ER/CT 117








U. S. ARMY ENGINEER DISTRICT, LOUISVILLE	
CORPS OF ENGINEERS	
MAD RIVER BASIN	
COLUMBIAN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 1977
BY	CUB ER/CT 118
PLATE 46	











U. S. ARMY ENGINEER DISTRICT, LANSING	
CORPS OF ENGINEERS	
WADSWORTH	
HAD RIVER BASIN	
C. J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 1977
PLATE 47	CUB ER ACT 17







DATE		REVISION		BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE				
CORPS OF ENGINEERS				
LOUISVILLE DISTRICT				
PAD RIVER BASIN				
CJ BROWN RESERVOIR				
OHIO				
FIELD CONTROL TEST LOCATIONS				
DATE: APR 1977		DRAWING NUMBER: CJ B ER/CT 120		
PLATE 48				




100 90 80 70 60 50 40 30 20 10 0 10 20  
 STA 53+00  
 (Tie to 52+51 to 53+50)







100 90 80 70 60 50 40 30 20 10 0 10 20  
 STA 52+00  
 (Tie to 51+51 to 52+50)







100 90 80 70 60 50 40 30 20 10 0 10 20  
 STA 51+00  
 (Tie to 50+51 to 51+50)




100 90 80 70 60 50 40 30 20 10 0 10 20  
 STA 50+00  
 (Tie to 49+51 to 50+50)




SYMBOL		DATE		DESCRIPTION		BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE						
CORPS OF ENGINEERS						
LOUISVILLE, KENTUCKY						
MAD RIVER BASIN						
C. J. BROWN RESERVOIR						
OHIO						
FIELD CONTROL TEST LOCATIONS						
DRAWN BY		DATE		DRAWING NUMBER		
JAK		MAY 1977		CJB ER/CT121		
PLATE 49						






PROJECTIONS

20	54+90	21.50
287	54+75	17
33	54+70	31
		3.5
		4.4




PROJECTIONS

14	54+40	
118	54+25	
134	54+25	



PROJECTIONS

40	54+75	48	55+50
88	55+25	140	55+50
22	55+10	211	55+50
22	54+90		











PROJECTIONS

73	54+30	
25	54+30	
143	54+50	
283	53+75	





U. S. ARMY ENGINEER DISTRICT, LOUISVILLE	
CORPS OF ENGINEERS	
LABORATORY REPORT	
MAD RIVER BASIN	
C.J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	MAY 1977
PLATE 50	CJB ER/CT 122











SECTION	DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE DISTRICT			
MAD RIVER BASIN CJ BROWN RESERVOIR OHIO FIELD CONTROL TEST LOCATIONS			
DRAWN BY		CHKD BY	
DATE		DATE	
SCALE		SCALE	
SHEET		SHEET	
PLATE 51		CJB ER/CT 123	





DATE		DESCRIPTION	
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE			
CORPS OF ENGINEERS			
GENERAL DIVISION			
MAD RIVER BASIN			
G. J. BROWN RESERVOIR			
OHIO			
FIELD CONTROL TEST LOCATIONS			
DATE		JUNE 1977	
DRAWING NUMBER		CJB ER/CT124	
PLATE 52			

# CONTRACTOR FIELD

MATERIAL (ZONE)	NUMBER OF TESTS	DRY DENSITY				PERCENT COMP		
		HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE
RANDOM	1439 *	145.5	97.2	122.0	107.0	115.5	94.7	100.6
IMPERVIOUS	446 **	138.2	99.4	125.0	114.5	114.5	95.1	100.7
PERVIOUS	93 ***	147.9	104.2	130.5	125.0	114.1	85.0	98.8

\* OF THE 1439 TESTS RUN ON THE RANDOM MATERIAL 354 TESTS FAILED (DRY OF OPTIMUM), 41 TESTS INDICATED THE MATERIAL WAS TOO WET (WETTER THAN THE COMPACTION DESIRED AND 7 TESTS INDICATED THE MATERIAL WAS TOO DRY (DRIER THAN THE COMPACTION DESIRED). ALL OF THE TEST SECTIONS THAT FAILED WERE REWORKED. THESE TESTS WERE ACCEPTABLE.

\*\* OF THE 446 TESTS RUN ON THE IMPERVIOUS MATERIAL 29 TESTS FAILED (DRY OF OPTIMUM). ALL OF THE TEST SECTIONS THAT FAILED WERE REWORKED.

\*\*\* OF THE 93 TESTS RUN ON THE PERVIOUS MATERIAL 0 TESTS FAILED.

# CORPS OF ENGINEERS

MATERIAL (ZONE)	NUMBER OF TESTS	DRY DENSITY				PERCENT COMP		
		HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE
RANDOM	225 *	146.7	107.3	126.0	107.0	114.8	98.0	101.7
IMPERVIOUS	82 **	139.6	103.8	123.5	114.5	111.9	96.9	100.5
PERVIOUS	18 ***	141.4	115.7	130.5	125.0	114.0	85.0	94.0

\* OF THE 225 TESTS RUN ON THE RANDOM MATERIAL 65 TESTS FAILED (DRY OF OPTIMUM). ALL OF THE TEST SECTIONS THAT FAILED WERE REWORKED.

\*\* OF THE 82 TESTS RUN ON THE IMPERVIOUS MATERIAL 5 TESTS FAILED (DRY OF OPTIMUM). ALL OF THE TEST SECTIONS THAT FAILED WERE REWORKED.

\*\*\* OF THE 18 TESTS RUN ON THE PERVIOUS MATERIAL 0 TESTS FAILED.

- ① STANDARD PROCTOR TEST USED ON THE RANDOM AND IMPERVIOUS MATERIAL
- ② NOT APPLICABLE - NO MOISTURE CONTROL SPECIFIED
- ③ INDICATE RESULTS OF ALL TESTS FOR HIGH AND LOW VALUES AND INDICATE

# ELD COMPACTION CONTROL - DAM

COMPACTION ①③		WATER CONTENT ③				DEVIATION FROM OPTIMUM ③			
RANGE	DESIRED	HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE	SPECIFIED
1.6	95.0	25.0	3.6	12.3	18.6	+5.7	-7.1	-.20	-2.0 +2.0
1.7	95.0	23.2	7.0	9.7	16.8	+2.0	-4.0	-1.00	-2.0 +2.0
1.8	85.0	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②

1.6 FAILED (300 TESTS INDICATED THE MATERIAL WAS TOO DRY OF OPTIMUM), 6 TESTS INDICATED THE MATERIAL WAS BELOW OPTIMUM. MATERIAL WAS BOTH TOO DRY OF OPTIMUM AND BELOW THE COMPACTION WORKED. THERE WERE 136 AREAS THAT WERE RETESTED AND ALL

1.7 FAILED (ALL OF THE TESTS INDICATED THE MATERIAL WAS TOO DRY OF OPTIMUM). ALL AREAS WERE RETESTED AND THE TESTS WERE ACCEPTABLE. 1.8 FAILED.

## PEERS ACCEPTANCE TESTS - DAM

COMPACTION ①③		WATER CONTENT ③				DEVIATION FROM OPTIMUM ③			
RANGE	DESIRED	HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE	SPECIFIED
1.7	95.0	19.5	2.9	8.4	18.6	+1.8	-6.9	-1.20	-2.0 +2.0
1.5	95.0	22.5	3.4	10.8	16.8	+2.0	-6.4	-1.00	-2.0 +2.0
1.0	85.0	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②

1.5 FAILED (ALL OF THE TESTS INDICATED THE MATERIAL WAS TOO DRY OF OPTIMUM). ALL AREAS WERE RETESTED AND THE TESTS WERE ACCEPTABLE.


1.7 TESTS FAILED (5 TESTS INDICATED THE MATERIAL WAS TOO DRY OF OPTIMUM). ALL AREAS WERE RETESTED AND THE TESTS WERE ACCEPTABLE.

1.8 TESTS FAILED.

1.9 MATERIAL, RELATIVE DENSITY TEST USED ON THE PERVIOUS MATERIAL

1.0 INDICATE RESULTS OF ACCEPTABLE TESTS AND RETESTS FOR AVERAGE VALUES

C.I. BROWN RES  
JUNE 1971 *Roy Childers*



Appendix I  
Photographs



(1) Dam embankment excavation September 1971 on north leg of core trench.



(2) Water accumulation in core trench area after encountering artesian well in core trench at station 24+10.





(3) View of 8' x 8' x 5' excavation around artesian well at dam E station 24+10 prior to placing concrete plug to shut-off minor leakage. (September 1971).



(4) Placing 8' x 8' x 5' concrete plug around 12" pipe drain into artesian well at E station 24+10.




(5) View of artesian well and extension of 12" casing at dam E station 24+10. (September 1971).



(6) Station 27+50 looking ahead during initial placement of impervious material in core trench.



(7) Station 28+00 looking ahead during initial placement within core trench. (1 October 1971).



(8) Station 28+00 in core trench. (1 October 1971).



(9) Station 29+00 in core trench. (1 October 1971).



(10) Stage II from ground level on partially completed embankment looking north.



(11) Looking north at stage embankment. (Elevation of embankment is  $982.0\pm$ ).



(12) View looking south from overlook area at Stage II and III Embankment.



(13) Embankment looking toward right abutment with fill at elevation 993. (August 1972).



(14) Right abutment station 5+00 $\pm$ . High point of till elevation 995. (August 1972).



(15) View of till-gravel deposit and sand window around right abutment. (August 1972)



(16) Close-up of area shown in Photo 15. (August 1972).



(17) Looking south from right abutment.



ATE  
MED